

# CVRI – EPO 2013 / CR-34

<b>To:</b>	AER, cc DFO, AEP	<b>Project No.:</b>	EPO 2013/CR-34
	Alberta Energy Regulator	<b>Transmittal No.:</b>	SUB-REG-0240
	Suite 1000, 250 – 5 Street SW, Calgary, Alberta T2P 0R4	<b>Date:</b>	July 26, 2018
<b>Attention:</b>	<a href="mailto:Brian.Olson@aer.ca">Brian.Olson@aer.ca</a> ; <a href="mailto:Jason.Shpeley@dfo-mpo.gc.ca">Jason.Shpeley@dfo-mpo.gc.ca</a> <a href="mailto:Ryan.Cox@gov.ab.ca">Ryan.Cox@gov.ab.ca</a> <a href="mailto:Mike.Hunka@aer.ca">Mike.Hunka@aer.ca</a>	<b>Issued By:</b>	DG / KM
<b>Subject:</b>	Biweekly Report 1	<b>Prepared by</b>	KM

## OBED MOUNTAIN MINE REMEDIATION DESIGN – BI-WEEKLY UPDATE REPORT

**DATE:** July 26, 2018

### HEALTH AND SAFETY:

- Site orientations were completed by staff from MEMS, Matrix, Hatfield, Rocko's.
- Signs of bear and wolf on and around the mine site. Where possible, staff work in pairs, maintain communication with co-workers/dispatch as well as carry wildlife deterrents.
- No incidents during the 2-week time period.

### REMEDIATION DESIGN PROGRESS:

- Activities Completed:
  - Active pumping from MTP to ECP continues.
  - Fish salvage activities were completed in APC-1 to APC-4 (including the North Arm Tributary). RNTR were PIT tagged and placed in pens downstream of ECP in APC Main Branch. Due to thermal stress it was decided that the captured fish would be released which occurred on July 17, 2018.
  - Initial field layout and survey of APC-1 and APC-2.
  - Weed pulling throughout the active work zone.

# CVRI – EPO 2013 / CR-34

## ENGINEERING AND GEOMORPHIC DESIGN:

- Linear Progress Report (m):
  - Nothing to report as instream construction has yet to commence.

## CONCERNS & RISKS:

- No concerns / risks for the specified time frame.

## SITE PHOTOS:

- Photos will be provided once in channel works begin

## PLANS FOR NEXT TIME PERIOD (JULY 27 – AUGUST 9, 2018):

- APC 1 Approved works
- In channel works, pending Authorization.